6.0 L Engine Performance/Hesitation



a
9

STEP 1: VISUAL INSPECTION OF ENGINE COMPARTMENT	OK	NOT OK	COMMENTS
Inspect the cooling hoses and connections			
Inspect the battery cables and connections			
Inspect the wiring harnesses and connections			
Inspect for fluid leaks (oil/fuel/coolant)			

STEP 2: CHECK FLUID LEVELS	OK	NOT OK	COMMENTS
Engine oil			
Coolant			
Miles or hours on the oil			
Verify oil viscosity (10W30 recommended for temps below 35°F)			

STEP 3: INTAKE AND EXHAUST RESTRICTION	OK	NOT OK	COMMENTS
Inspect the exhaust system for damage			
Observe the air filter restriction gauge or light			
Inspect the air filter and inlet ducts			

STEP 4: FUEL SUPPLY	OK	NOT OK	COMMENTS
Verify the fuel level			
Check for water in fuel light			
Inspect the fuel filter for contamination			

STEP 5: FUEL SUPPLY PUMP	☑ Check fuel supply pressure	
T00L	SPECIFICATION	READING
0–160 psi Fuel Gauge	E SERIES 38 psi min. F–SUPER DUTY/EXCURSION 45 psi min.	

ALI		R
PO	WEF	

Diagnostic Guide

STEP 6: FUEL SUPPLY INLET RESTRICTION ☑ Install a 0–30" Hg vacuum gauge ☑ Measure fuel restriction at the HFCM inlet TOOL SPECIFICATION READING 0–30" Hg Vacuum Gauge 6" Hg max.

STEP 7: CHECK FOR HISTORY AND CURRENT FAULTS ☑ Using the IDS Scan Tool, retrieve the CMDTCs ☑ Perform the KOEO On—Demand Test and Injector Test and record the DTCs					
FAULT CODE	DESCRIPTION				
DID ALL SPOOL VALVES "CLICK"?	ОК	NOT OK	CYL #'S WITH NO CLICK		

STEP 8: PERFORM GLOW PLUG SYSTEM OPERATION (glow plug control module) –Green Connector Pin 3 –Black Connector	☑ Turn the key on and measure the voltage to the GPCM tor Pin 3 and 9
SPECIFICATION	READING
11.5 volts min.	
☑ Measure each glow plug resistance to battery ground and record	1
GLOW PLUG	GPCM CONNECTOR TO GROUND-SPEC 0 TO 5.5 Ω
#1 (Green Connector Pin – 6)	
#3 (Green Connector Pin – 7)	
#5 (Green Connector Pin – 1)	
#7 (Green Connector Pin – 2)	
#2 (Black Connector Pin – 6)	
#4 (Black Connector Pin – 7)	
#6 (Black Connector Pin – 1)	
#8 (Black Connector Pin – 2)	

STEP 9: SCAN TOOL DATA MONITORING				
PARAMETER	SPECIFICATION	READING		
Battery Voltage	11.5 volts min.			
FICM Voltage	TT.3 Volta IIIII.			
FICM Main	44 volts min.			
VREF	5 volts			
IAT	Ambient			
BARO	14.1 (varies by location)			
EBP_A	Baro			

☑ Monitor the below parameters with the engine at idle

PARAMETER	SPECIFICATION	READING
Battery Voltage	40 lb '	
FICM Voltage	- 12 volts min.	
FICM Main	44 volts min.	
FICM Sync	YES/NO	
Sync	(should be yes and stay)	
ICP Desired	3.5 Mpa min.	
ICP Actual	(500 psi min.)	
ICP Volts	.80 volts min.	
IPR %	Range 0-50%	
Fuel Pulse Width	500 uS-2 mS	
EGRVPA	0%	
VREF	5 volts	
IAT	Ambient	
BARO	14.1 (varies by location)	
EBP_A	15–18 psi	
EBP_DSD	1.5–4.5 psi	

STEP 10: KOER ON—DEMAND TEST ✓ Using the IDS Scan Tool, perform the KOER On—Demand Test and record the DTCs				
FAULT CODE	DESCRIPTION			

STEP 11: FICM/PCM CALIBRATION

- ☑ Using the IDS Scan Tool, check for available FICM and PCM updates
- ☑ If updates are available, reflash the modules and reconfirm the complaint

WAS A LATER VERSION AVAILABLE?	DID IT CORRECT COMPLAINT?	IF NO, PROCEED TO
		NEXT STEP

STEP 12: EXHAUST RESTRICTION ✓ Monitor EP with the EOT above 177°F at 3,800 RPM with no load PARAMETER SPECIFICATION READING EP/EBP 35 psi max.

STEP 13: TURBO BOOST TEST ☑ Inspect the intercooler tubes/connections for leaks ☑ Inspect the turbocharger for damage			
VISUAL INSPECTION	ОК	NOT OK	
✓ Using the IDS Scan Tool, perform the Powertrain Air Management—Turbo Boost Test Note: There is no Turbo Boost Test on the IDS Scan Tool for an '03			
 ✓ Using the Data Logger in the IDS Scan Tool: Command EGRDC# to 0% and RPM# to 1,200 RPM Monitor EBP and MAP while actuating VGTDC# from 0% to 85% back to 0% The graph of the EBP and MAP should mimic the command of the VGTDC# 			
RESULTS	ОК	NOT OK	

STEP 14: EGR SYSTEM TEST	neck the EGR actuator connections		
VISUAL INSPECTION	OK	NOT OK	
✓ Using the IDS Scan Tool, perform the EGR System Test			
RESULTS	OK	NOT OK	

AL	LIANT
PO	WER

STEP 15: POWER BALANCE TEST

- ☑ Using the IDS Scan Tool, perform the Power Balance Test
- ☑ Disable each cylinder and monitor contribution levels
- ☑ If any cylinders fail, run the Relative Compression Test

CYLINDER	PASS	FAIL	COMPRESSION %
#1			
#2			
#3			
#4			
#5			
#6			
#7			
#8			

STEP 16: BUBBLE TEST

- ☑ Remove the secondary fuel filter
- ☑ Fill the housing with fuel to cover the stand pipe
- ☑ Crank the engine with the key off using a remote start switch
- ☑ Monitor the fuel in the housing and watch for air bubbles exiting the top of the stand pipe
- ☑ If air bubbles are present, injector removal and inspection is required

AIR BUBBLES PRESENT	YES	NO

ALLIANT POWER

Diagnostic Guide

STEP 17: BOOST PRESSURE TEST

- ☑ Using the IDS Scan Tool, monitor MGP and RPM
- ☑ Road test under full load at 3,300 RPM with the engine at normal operating temperature

PARAMETER	SPECIFICATION	RESULTS
MGP	22 psi min. F Series	
	20 psi min. E Series	

STEP 18: CRANKCASE PRESSURE TEST

- ☑ Take the measurement with EOT above 158°F at 3,000 RPM with no load

TOOL	SPECIFICATION	RESULTS
0–60" H₂0 Manometer	8" H₂0	